


Office and Works : Plot No. 113/A/1, Phase-II, Lane No. 8, IDA, Cherlapally, Hyderabad - 500 051.  
GSTIN:36AAJFP8144P1ZH

**Pharam Engineers;Tel no: +91 40 27261113Website: [www.pharamaengineers.com](http://www.pharamaengineers.com);**

# PHARMA ENGINEERS

Office and Works : Plot No. 113/A/1, Phase-II, Lane No. 8,  
IDA, Cherlapally, Hyderabad - 500 051. GSTIN:36AAJFP8144P1ZH

<b>TAX INVOICE</b> (Goods & Service Tax invoice Rule 7 under section 31)										Original for Recipient			
										Duplicate for Transporter			
										Triplicate for Supplier			
Reverse Charge : NA		PO NO: 4400143318		Transportation Mode : NA									
FILE NO : 942		PO DATE : 04.12.2018		Transportation Name : NA									
Invoice No. : 921/2018-19				Vehicle Number : NA									
Invoice Date : 06.03.2019				Date of Supply : NA									
State : Telangana		State Code : 36		Place of Supply : TELANGANA									
<b>Details of Receiver   Billed to:</b>						<b>Details of Consignee   Shipped to:</b>							
Name : M/s. Dr.Reddy's Laboratories LTD-Vendor Code :523270						Name : M/s. Dr.Reddy's Laboratories LTD-Ven.Code:523270							
Address : IPDO, Survey No 42,45,46 & 54.Bachupally						Address : IPDO, Survey No 42,45,46 & 54.Bachupally							
: Bachupally Mandal, Medchal						: Bachupally Mandal, Medchal							
: Malkajgiri Dist.-500090,Telangana,India						: Malkajgiri Dist.-500090,Telangana,India							
GSTIN : 36AAACD7999Q1ZL						GSTIN : 36AAACD7999Q1ZL							
State : Telangana						State : Telangana							
State Code : 36						State Code : 36							
Sr. No.	Name of Product / Service	HSN Code	UOM	Qty	Rate	Amount	Less : Disc	Taxable Value	CGST		SGST		Total
									Rate	Amt	Rate	Amount	
1	24 gauge sheet ducting upto 750 mm duct width	995463	M2	92.34	180.00	16621.20	0	16621.20	9%	1496	9%	1496	19613.02
2	Supply duct with 19.0 mm thick insulation	995463	M2	90.90	90.00	8181.00	0	8181.00	9%	736	9%	736	9653.58
3	Square diffusers with damper 450X450- Neck Size	995463	NOS	8.00	1000.00	8000.00	0	8000.00	9%	720	9%	720	9440.00
4	Copper piping	995463	Rmt	18.00	300.00	5400.00	0	5400.00	9%	486	9%	486	6372.00
5	Gas Top-up (R-22) for the Existing Condensing Unit	995463	NOS	4.000	1200.00	4800.00	0	4800.00	9%	432	9%	432	5664.00
6	Shifting of Existing 11TR FCU Indoor unit from Current Location to Desired Location	995463	lot	2.000	15000.00	30000.00	0	30000.00	9%	2700	9%	2700	35400.00
<b>Total</b>				215.24		73002.2	0	73002.20	6570.20		6570.20		86142.60
<b>Total Invoice Amount in Words:</b>								<b>Assessable Value</b>		<b>73002.20</b>			
<b>Eighty Six Thousand One Hundred And Forty Three Only</b>								Add : CGST		6570.20			
GST NO : 36AAJFP8144P1ZH; PAN NO : AAJFP8144P								Add : SGST		6570.20			
								Add : IGST					
<b>Bank Details :</b>								<b>Tax Amount : GST</b>		<b>13140.40</b>			
Name of the Bank : STATE BANK OF INIDA								<b>Total Amount After</b>		<b>86143.00</b>			
Bank Branch IFSC : SBIN0020096								<b>Tax</b>					
Bank Account No. 62049077216								<b>GST Payable on Reverse Charge</b>		<b>NO</b>			
Bank Branch MOULA-ALI								<b>Certified that the particulars given above are true and correct.</b> <b>For PHARMA ENGINEERS</b>  <b>Authorised Signatory</b>					
Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and there is no additional consideration flowing, directly or indirectly from the buyer.													
AS PER SECTION 16(2) OF CGST ACT 2017 THE PAYMENT TOWARDS INVOICE SHALL BE PAID BY THE RECIPIENT TO THE SUPPLIER WITH IN 180 DAYS FROM THE DATE OF ISSUE OF INVOICE FAILING WITHIN THE INPUT TAX CREDIT WILL BE REVERSED.													
AS PER SECTION 15 OF MSME ACT,2006, THE PAYMENT TOWARDS INVOICE SHALL BE PAID BY BUYER TO THE SUPPLIER WITH IN 45 DAYS FROM THE DATE OF ACCEPTANCE OR THE DAY OF DEEMED ACCEPTANCE.													
Any Disputes are Subject to Hyderabad Jurisdiction													

**ABSTRACT FOR API PM OFFICE**

Sr. No.	Name of Product / Service	UOM	Qty AS PER PO	Qty AS DISPATCH	Qty AS INSTALLED	RATE	AMOUNT	Less: Discount	Taxable	CGST		SGST		TOTAL
										RATE	AMOUNT	RATE	AMOUNT	
1	INSTALLATION OF FOLLOWING 24 gauge sheet ducting upto 750 mm duct width	SQMT	100	98.34	92.34	180	16621.2	0	16621.2	9%	1495.91	9%	1495.91	19613.016
2	Supply duct with 19.0 mm thick insulation	SQMT	100	100	90.90	90	8181	0	8181	9%	736.29	9%	736.29	9653.58
3	Square diffusers with damper 450X450---Neck Size	NO'S	8	8	8	1000	8000	0	8000	9%	720	9%	720	9440
4	Copper Piping	Rmt	20	20	18	300	5400	0	5400	9%	486	9%	486	6372
5	Gas Top-up (R-22) for the Existing Condensing Unit Placed at Desired Location---Capacity 8.5Tr	NO'S	4	4	4	1200	4800	0	4800	9%	432	9%	432	5664
6	Shifting of Existing unit from Current Location to Desired Location	lot	2	2	2	15000	30000	0	30000	9%	2700	9%	2700	35400
Total									73002		6570.20		6570.20	86142.60

*Ok agreed*  
*K. S. K. K.*  
*06/03/19*

## INVOICE BACKUP COPY FOR API PM OFFICE

## PHARMA ENGINEERS

Sl. No.	Description	Qty AS DISPATCH	MATERIAL RECEIVED DATE	INVOICE NUMBER	QTY
1	24 GAUGE DUCTING	145.215	12-05-18	693/2018-19	98.34
			26/02/2018	895/2018-19	46.875
			TOTAL		145.215
2	19 MM INSULATION	100			
			12-05-18	693/2018-19	100
				TOTAL	100

145.215  
is delivered.

Installed 125.52 + 5.67  
24 gauge is installed.

Rajul  
8/3/19

24 gauge - 13.02 is Balance  
(88m)

Qty verified  
Kishor Bera  
After been  
06/03/19





**PHARMA ENGINEERS**  
people in strength

DATE: 20-01-2019

## INSTALLATION REPORT

TO

DR. Reddys Laboratories Ltd

IPDO Bachupally

Sub: Service Report – Installation Inspection Report

Respected sir

This is to certify that M/S PHARMA ENGINEERS had completed the Installation of Existing 11TR FCU unit from current location to Desired location

We are pleased to state that the entire work has been completed with satisfactory ✓

FOR PHARMA ENGINEERS  
  
AUTHORIZED SIGNATORY

checked and verified  
R. Sekhri  
CBRE  
07/02/19

M/s. Pharma Engineers  
Plot No:113/A/1, Lane No 8, Phase 2, IDA Cherlappally, Hyderabad-51, India  
Tel. : 040-2726113/4  
To,

M/s. DRL IPDO  
Bachupally  
Hyderabad,

AHU MEASUREMENT FOR G.I DUCTING AND INSULATION

System No :- Supply and Return  
Location : IPDO API PM OFFICE

FCU NO :- 01	Sr.No		Duct size in MM				Peri Mtr	Length	Qty	Type Of Duct	Area in SqMtr			Insulated Duct size are in MM				Peri Mtr	Insulated Duct 19MM
	A	B	C	D						24 G	22 G	20 G	A	B	C	D			
DUCTING	1	900	600	900	600	3000	600	1	STRAIGHT	1.80			919	619	919	619	3076	1.85	
	2	900	600	900	600	3000	1550	1	ELBOW	6.98			919	619	919	619	3076	4.77	
	3	900	600	900	600	3000	800	1	STRAIGHT	2.40			919	619	919	619	3076	2.46	
	4	650	375	650	375	2050	2440	2	STRAIGHT	10.00			669	394	669	394	2126	10.37	
	5	650	375	650	375	2050	950	1	ELBOW	2.92			669	394	669	394	2126	2.02	
	6	650	375	650	375	2050	2440	4	STRAIGHT	20.01			669	394	669	394	2126	19.50	
	7	375	275	375	275	1300	1120	2	STRAIGHT	3.17			394	294	394	294	1376	3.36	
	8	375	275	375	275	1300	150	1	COLLAR	0.29			394	294	394	294	1376	0.21	
	9	375	275	375	275	1300	100	1	DUMMY	0.20			394	294	394	294	1376	0.00	
	10	650	375	650	375	2050	100	2	DUMMY	0.62			669	394	669	394	2126	0.00	
	11	450	450	450	450	1800	550	4	OFFSET	5.94			469	469	469	469	1876	4.13	
TOTAL AREA IN SQ.MTR										57.02	0.00							50.36	

FCU NO :- 02	Duct Size in MM				Peri Mtr	Length	Qty	Type Of Duct	Area in SqMtr			Insulated Duct size are in MM				Peri Mtr	Insulated Duct 19MM	
	Sr.No	A	B	C					D	24 G	22 G	20 G	A	B	C			D
DUCTING	1	900	600	900	600	3000	900	1	STRAIGHT	2.70			919	619	919	619	3076	2.77
	2	900	600	900	600	3000	1550	1	ELBOW	6.98			919	619	919	619	3076	4.77
	3	900	600	900	600	3000	800	1	STRAIGHT	2.40			919	619	919	619	3076	2.46
	4	650	375	650	375	2050	2440	1	STRAIGHT	5.00			669	394	669	394	2126	5.19
	5	650	375	650	375	2050	950	1	ELBOW	2.92			669	394	669	394	2126	2.02
	6	650	375	650	375	2050	2440	2	STRAIGHT	10.00			669	394	669	394	2126	10.37
	7	650	375	650	375	2050	1220	1	STRAIGHT	2.50			669	394	669	394	2126	2.59
	8	650	325	650	325	1950	1220	2	STRAIGHT	4.76			669	344	669	344	2026	4.94
	9	650	325	650	325	1950	100	1	DUMMY	0.29			669	344	669	344	2026	0.00
	10	650	375	650	375	2050	100	1	DUMMY	0.31			669	394	669	394	2126	0.00
	11	450	325	450	325	1550	1220	4	STRAIGHT	7.56			469	344	469	344	1626	7.93
	12	450	325	450	325	1550	150	2	COLLAR	0.70			469	344	469	344	1626	0.49
	13	450	450	450	450	1800	550	4	OFFSET	5.94			469	469	469	469	1876	4.13
TOTAL AREA IN SQ.MTR									54.76	0.00		469	469	469	469	1876	49.54	

IPM OFFICE

FCU NO :- 01	Sr.No	Duct Size in MM				Peri Mtr	Length	Qty	Type Of Duct	Area in SqMtr				Insulated Duct size are in MM				Peri Mtr	Insulated Duct 19MM
		A	B	C	D					24 G	22 G	20 G	A	B	C	D			
DUCTING		A	B	C	D														
		1100	500	1100	500	3200	1220	1	STRAIGHT	3.90									
		650	325	650	325	1950	1550	2	STRAIGHT	6.05									
		650	325	650	325	1950	1300	1	ELBOW	3.80									
		650	325	650	325	1950	100	3	DUMMY	0.99									
		600	400	600	400	2000	100	2	DUMMY	0.40									
TOTAL AREA IN SQ.MTR										14.74									

SUMMARY		
DUCT AREA (24G)-Sq.mtr	126.52	
INSULATION (19 MM)-Sq.mtr	99.90	

27/02/19

Pharma Engineers,  
07/02/19

Noted Ducting.

92.34

39.85

132.19 sq.mtr

ASPO NO. 4400143318

92.34- Ducting (sq.mtr)

ASPO NO. 4400146544

39.85 Ducting (sq.mtr)

Qty checked and verified

27/02/19

**M/s. Pharma Engineers**

Plot No:113/A/1, Lane No 8, Phase 2, IDA Cherlapally, Hyderabad-51, India  
Tel.: 040-2726113/4  
To,

**M/s. DRL IPDO**

Bachupally  
Hyderabad,

System No :- Supply and Return  
Location : IPDO API PM OFFICE AT TARRACE

**AHU MEASUREMENT FOR G.I DUCTING AND INSULATION**

CU NO :- 0	Sr.No	Duct Size in MM				Peri Mtr	Length	Qty	Type Of	Area in SqMtr		
		A	B	C	D					24 G	22 G	20 G
DUCTING	1	550	500	550	500	2100	1800	1	OFFSET	5.67		
TOTAL AREA IN SQ.MTR										5.67	0.00	

Done 8/13/16

API office  
duct condition  
checked  
by  
K. Satish Kumar